

Progress made over the Period

It has been a very productive few weeks by the team at Knitsley, often working long hours trying to meet the program dates.

Activities have included:

Within the Chemical delivery area

Ducting installed



Tanks built



Footways built



Footways complete around the chemical dosing area



Inside the tanks benched out



First pour to the chemical delivery bay



Dosing Kiosk lifted into position



Chemical tanks now in position with staircases



Commenced with the installation of the dosing equipment





Electrical works



Within the Tertiary Treatment Plant

Pipe work fitted to the new unit



Pipe work cont..



Activities Planned for next month.

- Complete the construction of the chemical delivery
- Complete chemical dosing equipment
- Complete electrical installation
- Complete all pipe work including pump installation.
- Commence commissioning